



**NSW  
Resources  
Regulator**

**FWP0001315**

# **REWARD GOLD MINE FORWARD PROGRAM**

**Thursday 15 February 2024 to Sunday 14 February 2027**



# Contents

Summary .....	-1
Important .....	-1
Three-year forecast – surface disturbance activities.....	-1
Project description.....	-1
Description of surface disturbance activities.....	-1
Three-year rehabilitation forecast .....	-1
Rehabilitation planning schedule .....	-1
Rehabilitation research and trials .....	9
Rehabilitation maintenance and corrective actions .....	-1
Rehabilitation schedule .....	-1
Subsidence remediation for underground operations .....	-1
Progressive mining and rehabilitation statistics.....	-1
Three-yearly forecast cumulative disturbance and rehabilitation progression.....	-1
Rehabilitation key performance indicators (KPIs) .....	-1
Attachment 1 – Reporting Definitions.....	-1
Attachment 2 – Definitions .....	-1
Attachment 3 – Plans .....	-1

# Summary

DETAIL	
<b>Mine</b>	Reward Gold Mine
<b>Reference</b>	FWP0001315
<b>Forward program commencement date</b>	Thursday 15 February 2024
<b>Forward program end date</b>	Sunday 14 February 2027
<b>Forward program revision (if applicable)</b>	
<b>Contact</b>	Rebecca Wilson
<b>Mining leases</b>	GL 5846 (1906), ML 315 (1973), ML 317 (1973), ML 914 (1973), ML 316 (1973), ML 915 (1973), ML 1541 (1992), ML 913 (1973), ML 1116 (1973), ML 50 (1973), ML 49 (1973)
<b>Project location</b>	Vertex Minerals Limited
<b>Date of submission</b>	Wednesday 10 April 2024

# Important

The department may make the information in your program and any supporting information available for inspection by members of the public, including by publication on its website or by displaying the information at any of its offices. If you consider any part of your program to be confidential, please communicate this to the department via the message function on this submission within the NSW Resources Regulator Portal.

# Three-year forecast – surface disturbance activities

## Project description

The Reward Gold Mine is located immediately adjacent to and surrounding the town of Hill End in the eastern Lachlan Fold Belt. Hill End is approximately 40 km north of Bathurst and 50 km south of Mudgee in central western New South Wales at an elevation of approximately 850 m above sea level (m ASL). The Reward Gold Mine is an underground mining project, the primary objectives for which are to:- Rehabilitate old mine workings on Hawkins Hill to recover gold remaining in the old stopes; and- Develop new drives in a northerly direction to exploit potential high grade gold bearing veins indicated in the exploration drilling program. The project is now on care & maintenance and the current operations at the Reward Gold Mine reflect this, consisting primarily of rehabilitation, erosion control, monitoring and other maintenance works. However, the Forward program for the 2024-2027 period includes construction of a new plant and plans for Reward Mine to recommence production.

## Description of surface disturbance activities

### Exploration activities

An application to undertake assessable prospecting operations has been sought. **COSTEANING:** Vertex proposes to construct one costean within ML 1541. The costean will run east-west for about 200m and will cut into the rock up to 2m deep. Vertex plans to use a large excavator (45t) with a 600mm bucket to have the break out force to dig through the quartz veins. No vegetation clearing will be required for the constructions of the costeans. **DRILLING:** Vertex Proposes to construct 7 reverse-circulation drill holes within ML 1541. RC holes are proposed to be drilled at an angle to a maximum of 125m each. Access to sites is available from existing roads. Minimal clearing of vegetation for access tracks. Minimal clearing of vegetation will be required for establishing each drill site, but may include site levelling, removal of re-growth scrub or branches etc. Pending the results, follow up exploration program may be undertaken.

### Construction activities

Removal of the existing processing plant will commence in May 2024 and will be replaced with a new processing plant over the same footprint. Processing activities are scheduled to commence in October 2024. Under the existing development consent, DA147/2000 deconstruction of the existing plant and the construction of a new processing plant is forecast, adjacent to the underground mine portal (640 Level) keeping the same footprint, with plans to increase throughput up to 110 ktpa. The 640 Level extends into the resource and stripping and refurbishment of this development is required.

## Mining schedule

### Mining development method and sequencing and general mine features.

Replacement of 640 Level portal sets is expected to be completed in July 2024 followed by the commencement of underground development works using trackless mining equipment. Underground stoping is expected to commence in early 2025. Conventional mechanised long-hole, open stoping method is proposed for ore extraction. The existing 2.4mH x 2.4mW development will be stripped to a larger 3.5mH x 3.5mW development profile facilitating preparation of the area for long-hole stoping and to provide access for mobile equipment. To facilitate the larger development size, the existing portal sets at Amalgamated will be replaced with concrete culverts with an internal size of 3.5m wide and 3.5m high. Access to the ore body will be maintained through the 640RL Adit. The proposed extraction levels will align with the existing development intervals, with a floor-to-floor level interval ranging from 10m to 20m. All new development will adopt a 3.5mH x 3.5mW drive profile. The development work will be conducted using the Sandvik DD212 single boom jumbo rig. The primary ventilation and the secondary means of egress will be facilitated through the Reward shaft, which links to all existing levels. Below the 640RL, additional ventilation infrastructures will be required to connect with the primary ventilation circuit. Working areas will receive secondary ventilation through the deployment of axial fans. Material from underground stockpiles will be hauled to the surface.

### Areas identified for emplacements, the sequencing of emplacements, construction, and management.

All emplacements will fall within areas of existing mining infrastructure. Stope shapes were designed using a 5g/t Au design cut-off, with a minimum true stope width set at 3m and a maximum strike length limited to 25m. A minimum 5m rib was designed, although it is important to note that the rib pillar location has not been optimised for high metal recovery. Furthermore, ore losses and recoveries were incorporated into the shapes during the scheduling process. Stope dilution of 10% and stope recovery factors of 95% were applied, and dilutant material attributed no grade. The above mentioned proposed strategy employs a bottom-up stoping sequence, initiating mining activities from the lowermost levels at 615RL and progressively advancing upward in the northern end. Due to a single access design strategy, concurrent activities will be limited in these mining levels. However, multiple stoping fronts will become available once the upper-level developments are established, offering independent stoping fronts. The selection of this stoping methodology and sequence maximises resource extraction and is the main reason that stoping does not commence until Month 12 in the LOM schedule. Additional work is required to optimise pillar location (prioritising extraction of high grade ore) and to improve scheduling and financial outcomes.

### Processing infrastructure activities and the location of tailings facilities and schedule for emplacement.

Removal of the existing processing plant will commence in May 2024 and will be replaced with a new processing plant over the same footprint. Processing activities are scheduled to commence in October 2024. The existing tailings facilities are planned to be used. The Reward deposit, first mined in 2010, is accessed through the Amalgamated Adit at the 640RL. Anticipated total stripping requirement of 1836m over the LOM, with the majority planned for completion within the first 12 months of the operation. It is planned to dispose of waste rock into the stope voids, and only temporary storage of waste rock on surface is planned within the existing footprint of the operation. The coarse nature of the tailing material, which is classified as a fine sand, is free draining. Once drained of excess water, the material is loaded onto a truck and transported to final storage as a dry stack. Material will be stacked progressively on Dry Stack A & B before extending sand storage to DS C.. The estimated capacity of these areas is approximately 200,000 cubic metres. TSF is located within the southern part of the Reward Mine and is situated on a ridgeline. The existing footprint and will need to be extended and consultation with EPA and other relevant bodies is currently taking place. Hill End Creek is located to the west and downslope of the TSF, within a gully. The TSF is situated on Mining Lease ML1541. It is located on the southern face of Hawkins Hill

### Waste disposal and materials handling operations.

**Hydrocarbon Contamination:** Limited quantities of hazardous substances will be utilized during the proposed exploration drilling. These substances include oil, petrol and diesel fuels. All fuels will be contained. Activities will be subject to contractor's and/or Vertex's Safety Management Plan. Material Safety Data Sheets (MSDS) will be available for all chemicals and hazardous material used. All drilling fluids will be bio-degradable. Diesel fuel will be stored in a secured bunded facility surrounded by a diversion drain in a spill proof tank to prevent hydrocarbon contamination of drainage. **Contaminated Polluted land and soils:** The unexpected escape of fuels or oils is considered to have the potential to cause land contamination. Any such escape would be quickly contained and subsequently recovered and removed. A spill management procedure is in place and an environmental spill kit will be available at all times. The soils in the area have been significantly degraded by past mining operations with most timber within economic hauling distance from the mining areas having been cleared with mostly secondary regrowth evident. The consequent thin forest soils were exposed and subsequently eroded in some areas. Should excavation works be required then topsoil will be pushed up in a small stockpile. On completion of drilling, the topsoil will then be reintroduced across the "footprint" and sown with a groundcover species to deter erosion and weed infestation.

**Key production milestones**

<b>MATERIAL</b>	<b>UNIT</b>	<b>YEAR 1</b>	<b>YEAR 2</b>	<b>YEAR 3</b>
<b>Stripped topsoil</b> <small>(if applicable)</small>	(m <sup>3</sup> )	0	1,320	382
<b>Rock/overburden</b>	(m <sup>3</sup> )	10,259	17,247	14,224
<b>Ore</b>	(Mt)	0	0.07	0.09
<b>Reject material<sup>1</sup></b>	(Mt)	0	0.07	0.09
<b>Product</b>	(Mt)	0	0	0

<sup>1</sup> This includes coarse rejects, tailings and any other wastes resulting from beneficiation.

# Three-year rehabilitation forecast

## Rehabilitation planning schedule

### Rehabilitation planning schedule

Formal research trials are currently not proposed. Rather, attention will be focused on the progress of the establishment of revegetation works planned for the TSF and Amalgamated Pad to gather learnings relevant to future rehabilitation campaigns. Revegetation progress will be recorded during the erosion and sediment control monitoring inspections that are scheduled: Monthly; and Within 72 hours of the cessation of a rainfall event of greater than 50 mm. At these inspections, details of vegetation progress will also be recorded. This will include, but not be limited to: Locality; Green ground cover, vexation type, and height; Leaf litter ground cover; and Stone and gravel groundcover. Ongoing water sampling, weather measurement recording, fauna monitoring, seed trials, pest control programs, weed control programs, access track maintenance, water management and erosion controls and rehabilitation risk assessment reviews for the whole site will continue. Some infrastructure will be removed from Exhibition Flat along with tree loping and green waste removal to use in other rehabilitation activities elsewhere on site. Based on the present Ore Reserve, mining and processing operations will conclude at the end of 2026. Rehabilitation of tailings facility and waste rock emplacement are planned for 2027.

### Stakeholder consultation

Vertex will continue to hold and attend quarterly meetings with the following stakeholders over the next three year period to discuss Vertex's proposed operations at the Reward Gold Mine: NSW National Parks and Wildlife Services; Bathurst Regional Council; and Hill End Community. Further Vertex will continue to sponsor and assist with the Hill End and Hargraves baiting program, working with LLS and NPWS for other pest animal control programs.

### Rehabilitation studies, risk assessments and/or design work

Continued seed trials and fauna monitoring, site rehabilitation risk assessment reviews, water monitoring, weather measurements recording, and TSF existing rehabilitation monitoring will all continue over the next three years. Rehabilitation of tailings facility and waste rock emplacement are planned for 2027.



## Rehabilitation research and trials

RRT NUMBER	PROJECT/TRIAL NAME	OBJECTIVE OF TRIAL/PROJECT	METHODOLOGY	EXPECTED DATE OF COMPLETION	STATUS
RRT0001118	<b>Camera monitoring of feral and native fauna</b>	Create a database documenting sightings of feral and native fauna on site to inform future decisions related to baiting programs and rehabilitation enhancements like nesting boxes.	Review security footage. Keep images of feral and native fauna recorded and track information of location and times etc.	6 Feb 2027	Ongoing
RRT0001117	<b>TSF material - seeds trial 2024</b>	Testing <i>Microlaena stipoides</i> – Burra Weeping grass and <i>Rytidosperma caespitosum</i> – Evans Wallaby grass in TSF material removed from location.	Pot up TSF material and plant <i>Microlaena stipoides</i> – Burra Weeping grass and <i>Rytidosperma caespitosum</i> – Evans Wallaby grass in that material with no growth material and receiving only natural rainfall.	6 Feb 2025	Ongoing

## Rehabilitation maintenance and corrective actions

It is Vertex's view that all outstanding hazards or threats have been carefully reviewed and/or addressed by the implementation of specific mitigation measures. Notwithstanding this, it is noted that threats generally include: erosion of rehabilitation areas, water quality, weed infestation, damage to rehabilitation from pest animals or other livestock, final landform instability, rehabilitation not completed in accordance with rehabilitation strategy, extreme weather events. Inspections will be undertaken by suitably qualified staff who have been trained on the content and requirements of the Reward Gold Mine ROCC, subject to any future amendments or revisions. All site monitoring data including site inspection records, rainfall records, dates of water quality testing, and testing results will be documented on site. The currency of the documentation will be maintained for the duration of the approved works and be available on site for inspection by regulators, upon request. Where any geotechnical or geochemical assessment is required, a suitably qualified professional will be engaged by Vertex to undertake said assessment.

## Rehabilitation schedule

Based on the present Ore Reserve, mining and processing operations will conclude at the end of 2026. Rehabilitation of tailings facility and waste rock emplacement are planned for 2027. The following activities will continue 2024-2027: TSF - Monitoring: Ongoing, regular monitoring of water flow management and erosion control measures. Application of Pollution Incident Management Procedure EPL12008. Access Track Maintenance: Ongoing regular inspections. Waterflow management and erosion control measures continually assessed and actions taken as required. Rock, trees, branches and/or other organic track obstacles removed as required. Whole site: Weed control measures - Stakeholder liaison activities with neighbouring landholders. Contract weed spraying appropriate times of year and weather conditions Whole site: Pest animal control - Stakeholder liaison activities with neighbouring landholders. Set and collect target baiting programs on site, consult all neighbours, record and measure outcomes. Amalgamated WRE: Routine monitoring of the Amalgamated WRE slope, waterflow and erosion controls and water quality. Amalgamated Pad water redistribution. Exhibition Flat: Remove surface infrastructure and lop trees/collect green waste for use in other rehabilitation activities.

## Subsidence remediation for underground operations

Regular inspections of the underground area have not been required as no access is needed or permitted while the mine is under care and maintenance. Inspections and any necessary remediation work will be conducted prior to recommencing access. The Leaky Feeder Radio Communication System is tested regularly to ensure it is available for use when required.

## Progressive mining and rehabilitation statistics

### Three-yearly forecast cumulative disturbance and rehabilitation progression

FORECAST	UNIT	YEAR 1	YEAR 2	YEAR 3
<b>A Total surface disturbance footprint</b>	(ha)	5.77	10.54	15.75
<b>B Total active disturbance</b>	(ha)	0.53	2.62	5.16
<b>P Total new area of land proposed for active rehabilitation</b>	(ha)	2.68	5.35	8.03

### Rehabilitation key performance indicators (KPIs)

FORECAST	UNIT	YEAR 1	YEAR 2	YEAR 3
<b>O Total new active disturbance area</b>	(ha)		4.77	5.21
<b>P Total new area of land proposed for active rehabilitation during the reporting period</b>	(ha)	2.68	2.68	2.68
<b>Q Annual rehabilitation to disturbance ratio</b>			0.56	0.51

## Attachment 1 – Reporting Definitions

REPORTING CATEGORY	DEFINITION
<p><b>A</b> Total disturbance footprint – surface disturbance</p>	<p>All areas within a mining lease that either have at some point in time or continue to pose a rehabilitation liability due to surface disturbance activities.</p> <p>The total disturbance footprint is the sum of the total active disturbance, decommissioning, landform establishment, growth medium development, ecosystem and land use establishment, ecosystem and land use development and rehabilitation completion (see definitions below).</p> <p>Underground mining operations should not include the footprint of underground mining areas/subsidence management areas in the total disturbance footprint.</p>
<p><b>B</b> Total active disturbance</p>	<p>Includes on-lease exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste rock emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped) and temporary stabilised areas (e.g. areas sown with temporary cover crops for dust mitigation and temporary rehabilitation).</p>
<p><b>C</b> Rehabilitation – land preparation</p>	<p>Includes the sum of all disturbed land within a mining lease that have commenced any, or all, of the following phases of rehabilitation – decommissioning, landform establishment and growth medium development.</p> <p>Refer to the glossary of terms in this document for the definition of these phases of rehabilitation.</p>
<p><b>D</b> Ecosystem and land use establishment</p>	<p>Includes the area which has been seeded/planted with the target vegetation species for the intended final land use. However, vegetation has not matured to a stage where it can be demonstrated that it will be sustainable for the long term and or require only a maintenance regime consistent with target reference/analogue sites.</p> <p>Typically, rehabilitation areas would be in this phase for at least two years (and usually more) before rehabilitation can be classified as being in the ecosystem and land use development phase. This phase does not apply to infrastructure areas that are being retained as part of final land use for the site.</p>

REPORTING CATEGORY	DEFINITION
O	The area of any new active disturbance that will be created during the next three years, as defined under definition A1 (definition A1 Table 5).
P	The sum of any new rehabilitation to be commenced in the next three years. These areas may be in the phases “Rehabilitation - Land Preparation” or the “Ecosystem & Land Use Establishment” (definitions C & D in Table 5).
Q	The rehabilitation to disturbance ratio (S / R) indicates how many hectares of new rehabilitation are undertaken for each hectare of land disturbed during the three years. A ratio of 1/1 indicates that the area of new rehabilitation and disturbance in that period are the same.

## Attachment 2 – Definitions

WORD	DEFINITION
<b>Active</b>	In the context of rehabilitation, land associated with mining domains is considered ‘active’ for the period following disturbance until the commencement of rehabilitation.
<b>Active mining phase of rehabilitation</b>	In the context of rehabilitation, the active mining phase of rehabilitation constitutes the rehabilitation activities undertaken during mining operations such as salvaging and managing soil resources, salvaging habitat resources, and native seed collection. This phase also includes management actions taken during operations to manage risks to rehabilitation and enhance rehabilitation outcomes such as selective handling of waste rock and management of tailings emplacements.
<b>Analogue site</b>	In the context of rehabilitation, an analogue site is a ‘reference site’ that represents an example of the defining characteristics (such as vegetation composition and structure or agricultural productivity) of the final land use. Characteristics of analogue sites can be assessed to develop the rehabilitation objectives and completion criteria for final land use domains.
<b>Annual rehabilitation report and forward program</b>	As described in the Mining Regulation 2016.
<b>Annual reporting period</b>	As defined in the Mining Regulation 2016.
<b>Closure</b>	A whole-of-mine-life process, which typically culminates in the relinquishment of the mining lease. It includes decommissioning and rehabilitation to achieve the approved final land use(s).
<b>Decommissioning</b>	The process of removing mining infrastructure and removing contaminants and hazardous materials.
<b>Decommissioning Phase of Rehabilitation</b>	Activities associated with the removal of mining infrastructure and removal and/or remediation of contaminants and hazardous materials. In the context of the rehabilitation management plan this phase of rehabilitation may also include studies and assessments associated with decommissioning and demolition of infrastructure or works carried out to make safe or ‘fit for purpose’ built infrastructure to be retained for future use(s) following lease relinquishment.

<b>WORD</b>	<b>DEFINITION</b>
<b>Department</b>	The Department of Regional NSW.
<b>Disturbance</b>	See Surface Disturbance.
<b>Disturbance area</b>	<p>An area that has been disturbed and that requires rehabilitation.</p> <p>This may include areas such as on-licence exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped), and areas requiring rehabilitation that are temporarily stabilised (i.e. managed to minimise dust generation and/or erosion).</p>
<b>Domain</b>	<p>An area (or areas) of the land that has been disturbed by mining and has a specific operational use (mining domain) or specific final land use (final land use domain). Land within a domain typically has similar geochemical and/or geophysical characteristics and therefore requires specific rehabilitation activities to achieve the associated final land use.</p>
<b>Ecosystem and Land Use Development</b>	<p>This phase of rehabilitation consists of the activities to manage maturing rehabilitation areas on a trajectory to achieving the approved rehabilitation objectives and completion criteria.</p> <p>For vegetated land uses this phase may include processes to develop characteristics of functional self-sustaining ecosystems, such as nutrient recycling, vegetation flowering and reproduction, and increasing habitat complexity, and development of a productive, self-sustaining soil profile.</p> <p>This phase of rehabilitation may include specific vegetation management strategies and maintenance such as tree thinning, supplementary plantings and weed management.</p>
<b>Ecosystem and Land Use Establishment</b>	<p>This phase of rehabilitation consists of the processes to establish the approved final land use following construction of the final landform.</p> <p>For vegetated land uses this rehabilitation phase includes establishing the desired vegetation community and implementing land management activities such as weed control. This phase of rehabilitation may also include habitat augmentation such as installation of nest boxes.</p>
<b>Exploration</b>	Has the same meaning as that term under the State Environmental Planning Policy (Mining, Petroleum Production and Extractive Industries) 2007.

WORD	DEFINITION
<b>Final landform and rehabilitation plan</b>	As defined in the Mining Regulation 2016.
<b>Final land use</b>	As defined in the Mining Regulation 2016.
<b>Form and way</b>	Means the form and way approved by the Secretary. Approved form and way documents are available on the Department’s website.
<b>Growth Medium Development</b>	<p>This phase of rehabilitation consists of activities required to establish the physical, chemical and biological components of the substrate required to establish the desired vegetation community (including short lived pioneer species).</p> <p>This phase may include spreading the prepared landform with topsoil and/or subsoil and/or soil substitutes, applying soil ameliorants to enhance the physical, chemical and biological characteristics of the growth media, and actions to minimise loss of growth media due to erosion.</p>
<b>Habitat</b>	Has the same meaning as that term under the <i>Biodiversity Conservation Act 2016</i> and the <i>Fisheries Management Act 1994</i> (as relevant).
<b>Indicator</b>	An attribute of the biophysical environment (e.g. pH, topsoil depth, biomass) that can be used to approximate the progression of a biophysical process. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion (i.e. defined end point). It may be aligned to an established protocol and used to evaluate changes in a system.
<b>Land</b>	As defined in the <i>Mining Act 1992</i> .
<b>Landform Establishment</b>	<p>This phase of rehabilitation consists of the processes and activities required to construct the final landform.</p> <p>In addition to profiling the surface of rehabilitation areas to the approved final landform profile this phase may include works to construct surface water drainage features, encapsulate problematic materials such as tailings, and prepare a substrate with the desired physical and chemical characteristics (e.g. rock raking or ameliorating sodic materials).</p>
<b>Large mine</b>	As defined in the Mining Regulation 2016.
<b>Lease holder</b>	The holder of a mining lease.



WORD	DEFINITION
<b>Life of mine</b>	The timeframe of how long a mine is approved to mine, from commencement to closure.
<b>Mine rehabilitation portal</b>	<p>Means the NSW Resources Regulator’s online portal that lease holders must use (via a registered account) to:</p> <ul style="list-style-type: none"> <li>■ upload rehabilitation geographical information system (GIS) spatial data</li> <li>■ develop rehabilitation GIS spatial data (using online tracing functions)</li> <li>■ generate rehabilitation plans and rehabilitation statistics using the map viewer and Rehabilitation Key Performance Indicator functionalities.</li> </ul> <p>Data submitted to the mine rehabilitation portal is collated in a centralised geodatabase for use by the NSW Resources Regulator to regulate rehabilitation performance of lease holders.</p>
<b>Mining area</b>	As defined in the <i>Mining Act 1992</i> .
<b>Mining domain</b>	A land management unit with a discrete operational function (e.g. overburden emplacement), and therefore similar geophysical characteristics, that will require specific rehabilitation treatments to achieve the final land use(s).
<b>Mining land</b>	As defined in the <i>Mining Act 1992</i> .
<b>Native vegetation</b>	Has the same meaning as that term under section 60B of the <i>Local Land Services Act 2013</i> .
<b>Overburden</b>	Material overlying coal or a mineral deposit.
<b>Performance indicator</b>	An attribute of the biophysical environment (for example pH, slope, topsoil depth, biomass) that can be used to demonstrate achievement of a rehabilitation objective. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion, that is, a defined end point. It may be aligned to an established protocol and used to evaluate changes in a system.

WORD	DEFINITION
<b>Phases of rehabilitation</b>	The stages and sequences of actions required to rehabilitate disturbed land to achieve the final land use. The phases of rehabilitation are: <ul style="list-style-type: none"> <li>■ active mining</li> <li>■ decommissioning</li> <li>■ landform Establishment</li> <li>■ growth medium development</li> <li>■ ecosystem and land use establishment</li> <li>■ ecosystem and land use development.</li> </ul>
<b>Progressive rehabilitation</b>	The progress of rehabilitation towards achieving the approved rehabilitation completion criteria. This may be described in terms of domains, phases, performance indicators and rehabilitation completion criteria.
<b>Rehabilitation Completion</b>	The final phase of rehabilitation when a rehabilitation area has achieved the approved rehabilitation objectives and rehabilitation completion criteria for the final land use. Rehabilitation areas may be classified as complete when the NSW Resources Regulator has determined in writing that the relevant rehabilitation obligations have been fulfilled following submission of <i>Form ESF2 Rehabilitation completion and/or review of rehabilitation cost estimate</i> application by the lease holder.
<b>Rehabilitation Completion criteria</b>	As defined in the Mining Regulation 2016.
<b>Rehabilitation cost estimate</b>	As defined in the Mining Regulation 2016.
<b>Rehabilitation management plan</b>	As defined in the Mining Regulation 2016.
<b>Rehabilitation objectives</b>	As defined in the Mining Regulation 2016.
<b>Rehabilitation risk assessment</b>	As defined in the Mining Regulation 2016.
<b>Rehabilitation schedule</b>	The defined timeframes for progressive rehabilitation set out in the forward program.

WORD	DEFINITION
<b>Relevant stakeholders</b>	<p>Means any persons or bodies who may be affected by the mining operations, including rehabilitation, carried out on the lease land, and includes:</p> <ul style="list-style-type: none"> <li>■ the relevant development consent authority</li> <li>■ the local council</li> <li>■ the relevant landholder(s)</li> <li>■ community consultative committee (if required under the development consent) or equivalent consultative group</li> <li>■ affected land holder(s)</li> <li>■ government agencies relevant to the final land use</li> <li>■ affected infrastructure authorities (electricity, telecommunications, water, pipeline, road, rail authorities)</li> <li>■ local Aboriginal communities, and</li> <li>■ any other person or body determined by the Minister to be a relevant stakeholder in relation to a mining lease.</li> </ul>
<b>Risk</b>	The effect of uncertainty on objectives. It is measured in terms of consequences and likelihood (AS/NZS ISO 31000:2009).
<b>Secretary</b>	The Secretary of the Department.
<b>Security deposit</b>	An amount that a mining lease holder is required to provide and maintain under a mining lease condition, to secure funding for the fulfilment of obligations under the lease (including obligations that may arise in the future).
<b>Surface disturbance</b>	Includes activities that disturb the surface of the mining area, including mining operations, ancillary mining activities and exploration.
<b>Tailings</b>	A combination of the fine-grained solid material remaining after the recoverable metals and minerals have been extracted from the mined ore, and any process water <sup>2</sup> .
<b>Waste</b>	Has the same meaning as that term under the <i>Protection of the Environment Operations Act 1997</i> .

<sup>2</sup> Commonwealth of Australia (DITR), 2007. *Tailings Management*.

## Attachment 3 – Plans

Reward Gold Mine\_Plan 2A\_Year 1\_24-27.pdf

Reward Gold Mine\_Plan 2B\_Year 2\_24-27.pdf

Reward Gold Mine\_Plan 2C\_Year 3\_24-27.pdf

Forward Program (LARGE MINE) v2.1