



FWP0001572

# REWARD GOLD MINE FORWARD PROGRAM

Saturday 15 February 2025 to Monday 14 February 2028

## Summary

DETAIL	
Mine	Reward Gold Mine
Reference	FWP0001572
Forward program commencement date	Saturday 15 February 2025
Forward program end date	Monday 14 February 2028
Forward program revision (if applicable)	
Contact	Casey Robinson
Mining leases	GL 5846 (1906), ML 315 (1973), ML 317 (1973), ML 914 (1973), ML 316 (1973), ML 915 (1973), ML 1541 (1992), ML 913 (1973), ML 1116 (1973), ML 50 (1973), ML 49 (1973)
Project location	Vertex Minerals Limited
Date of submission	Wednesday 16 April 2025

# Important

The department may make the information in your program and any supporting information available for inspection by members of the public, including by publication on its website or by displaying the information at any of its offices. If you consider any part of your program to be confidential, please communicate this to the department via the message function on this submission within the NSW Resources Regulator Portal.



# Three-year forecast – surface disturbance activities

### **Project description**

The Reward Gold Mine is located immediately adjacent to and surrounding the town of Hill End in the eastern Lachlan Fold Belt. Hill End is approximately 40 km north of Bathurst and 50 km south of Mudgee in central western New South Wales at an elevation of approximately 850 m above sea level (m ASL). The Reward Gold Mine is an underground mining project, the primary objectives for which are to: -

Rehabilitate old mine workings on Hawkins Hill to recover gold remaining in the old stopes; and - Develop new drives in a northerly direction to exploit potential high grade gold bearing veins indicated in the exploration drilling program. Operations have now commenced to commission the newly constructed gravity plant, using existing waste material stockpiles. Underground works to commence early to mid-2025. The forward program for the 2025-2028 includes recommencement of production for the Reward Gold Mine.

### Description of surface disturbance activities

#### **Exploration activities**

Exploration activities that are likely to be proposed to be carried out within the mining leases in the next three years include exploration drilling. Any proposed drilling will aim to have minimal clearing of vegetation required for establishing each drill site, but may include site levelling, removal of re-growth scrub or branches etc. Appropriate activity approvals will be sought for all proposed exploration activity.

#### **Construction activities**

In the next three years, scheduled construction activities will consist of underground capital development to access the ore body through the Amalgamated Adit (640 level). The 640 Level extends into the resource and stripping and refurbishment of this development is required. All construction activities will be completed under existing development consents DA147/2000 and EDA2000/0147 (MOD 1). Emplacement activities will begin at the TSF, as per advise from geotechnical assessments and engineering reports completed by suitably qualified engineering firms. Waste rock emplacement will occur at the existing Amalgamated WRE, for waste that is not used as Rockfill or Cemented Rockfill. This emplacement will occur within the existing defined disturbance area. As outlined in Vertex's Rehabilitation Management Plan, The emplacement of waste has involved minor covering of the landscape and areas of existing vegetation, though much of the proposed waste stockpile area has been heavily disturbed by



previous waste rock emplacements. Required assessments for stability and drainage will be completed by suitably qualified engineers.

#### **Mining schedule**

Mining development method and sequencing and general mine features.

Underground development is set to commence with running electrical services in May 2025 and then in June 2025 the commencement of underground development works using trackless mining equipment. Underground stoping is expected to commence in late 2025. Conventional mechanised longhole, open stoping method is proposed for ore extraction with Rockfill and Cemented Rockfill returned to voids. Access to the ore body will be maintained through the 640RL Adit, with 11kV power run to a 1MVA Substation. The proposed extraction levels will align with the existing development intervals, with a floor-to-floor level interval ranging from 10m to 20m. All new capital development will adopt a 3.5mH x 3.5mW drive profile and new Ore Development may reduce down to 2.5mH x 2.5mW drive profile with smaller jumbos. The development work will be conducted using a Epiroc T1D single boom jumbo rig and smaller Resemin Muki FF jumbo. The primary ventilation intake and the secondary means of egress will be facilitated through the Reward shaft, which links to all existing levels. Ventilation return will be through historic workings venting to surface. Below the 640RL, additional ventilation infrastructures will be required to connect with the primary ventilation circuit. Working areas will receive secondary ventilation through the deployment of axial fans. Material from underground stockpiles will be hauled to the surface with 10t Bird Truck

Areas identified for emplacements, the sequencing of emplacements, construction, and management.

All emplacements will fall within areas of existing mining infrastructure. Stope shapes were designed using a 5g/t Au design cut-off, with a minimum true stope width set at 3m and a maximum strike length limited to 25m. A minimum 5m rib was designed, although it is important to note that the rib pillar location has not been optimised for high metal recovery and Cemented backfill pillars not considered. Furthermore, ore losses and recoveries were incorporated into the shapes during the scheduling process. Stope dilution of 10% and stope recovery factors of 95% were applied, and dilutant material attributed no grade. The above mentioned proposed strategy employs a bottom-up stoping sequence, initiating mining activities from the lowermost levels at 615RL and progressively advancing upward in the northern end. Due to a single access design strategy, concurrent activities will be limited in these mining levels. However, multiple stoping fronts will become available once the upperlevel developments are established, offering independent stoping fronts. The selection of this stoping methodology and sequence maximises resource extraction and is the main reason that stoping does not commence until Month 12 in the LOM schedule. Additional work is required to optimise pillar location (prioritising extraction of high grade ore) and to improve scheduling and financial outcomes.



Processing infrastructure activities and the location of tailings facilities and schedule for emplacement.

A new processing plant has been constructed over the previous footprint, with the addition of a Tomra ore sorter. Processing commenced in January 2025. The existing tailings facilities are planned to be used. The Reward deposit, trial mined in 2010, is accessed through the Amalgamated Adit at the 640RL. Anticipated total stripping requirement of 1836m over the LOM, with the majority planned for completion within the first 12 months of the operation. It is planned to dispose of waste rock into the stope voids, and only temporary storage of waste rock on surface is planned within the existing footprint of the operation. The coarse nature of the tailing material, which is classified as a fine sand, is free draining. Once drained of excess water, the material is loaded onto a truck and transported to final storage as a dry stack. Material will be stacked progressively on Dry Stack A & B before extending sand storage to DS C. The estimated capacity of these areas is approximately 200,000 cubic metres. TSF is located within the southern part of the Reward Mine and is situated on a ridgeline. The existing footprint and will need to be extended and consultation with EPA and other relevant bodies is currently taking place. Hill End Creek is located to the west and downslope of the TSF, within a gully. The TSF is situated on Mining Lease ML1541. It is located on the southern face of Hawkins Hill Waste disposal and materials handling operations.

Waste disposal and materials handling operations.

Hydrocarbon Contamination: Limited quantities of hazardous substances will be utilized during the proposed exploration drilling. These substances include oil, petrol and diesel fuels. All fuels will be contained. Activities will be subject to contractor's and/or Vertex's Safety Management Plan. Material Safety Data Sheets (MSDS) will be available for all chemicals and hazardous material used. All drilling fluids will be bio-degradable. Diesel fuel will be stored in a secured bunded facility surrounded by a diversion drain in a spill proof tank to prevent hydrocarbon contamination of drainage. Contaminated Polluted land and soils: The unexpected escape of fuels or oils is considered to have the potential to cause land contamination. Any such escape would be quickly contained and subsequently recovered and removed. A spill management procedure is in place and an environmental spill kit will be available at all times. The soils in the area have been significantly degraded by past mining operations with most timber within economic hauling distance from the mining areas having been cleared with mostly secondary regrowth evident. The consequent thin forest soils were exposed and subsequently eroded in some areas. Should excavation works be required then topsoil will be pushed up in a small stockpile. On completion of drilling, the topsoil will then be reintroduced across the "footprint" and sown with a groundcover species to deter erosion and weed infestation



#### **Key production milestones**

MATERIAL	UNIT	YEAR 1	YEAR 2	YEAR 3
Stripped topsoil (if applicable)	(m³)	0	0	0
Rock/overburden	(m³)	12,348	11,002	5,947
Ore	(Mt)	0.04	0.06	0.07
Reject material <sup>1</sup>	(Mt)	0.04	0.06	0.07
Product	(Mt)	0	0	0

<sup>&</sup>lt;sup>1</sup> This includes coarse rejects, tailings and any other wastes resulting from beneficiation.



## Three-year rehabilitation forecast

### Rehabilitation planning schedule

#### **Rehabilitation planning schedule**

Ongoing water sampling, weather measurement recording, fauna monitoring, seed trials, pest control programs, weed control programs, access track maintenance, water management and erosion controls and rehabilitation risk assessment reviews for the whole site will continue for the life of the Reward Gold Mine. Seed Germination Trials will be undertaken for the introduction of local top soils to waste sands, seeded with native grasses via different methods, to further assess the suitability of the tailing facility for rehabilitation. These trials will be scheduled to finish inline with the 25-26 reporting period. Seed collection programs will be utilised to gain a data base of local seeds. Assessment of seed collection efforts will be completed at the end of the 25-26 reporting period. Revegetation progress at previously trialed sites will be recorded during the erosion and sediment control monitoring inspections that are scheduled: Monthly; and Within 72 hours of the cessation of a rainfall event of greater than 50 mm. At these inspections, details of vegetation progress will also be recorded. This will include but not be limited to: Locality; Green ground cover, vegetation type and height; Leaf litter ground cover; and Stone and gravel groundcover. This monitoring will continue indefinitely.

#### Stakeholder consultation

Vertex Minerals will continue to attend quarterly round table meetings to discuss operations at the Reward Gold Mine with NSW National Parks and Wildlife Services, Bathurst Regional Council, and the Hill End Community. A Reward Gold Mine Community Consultation Committee will be established and meet throughout the year to enhance communication channels with the local community. A community newsletter will be established to provide additional context surrounding Vertex operations to the local community. Vertex Minerals has also been appointed observers of the Bathurst Local Emergency Management Committee, furthering community engagement and consultation efforts with relevant stakeholders. Furthermore, Vertex will continue to assist with the Hill End and Hargraves baiting program, working with LLS and NPWS for other pest animal control programs. Notifications for activities that will affect local stakeholders, primarily feral baiting, will be provided at appropriate times. If viable, Vertex will reestablish noxious weeds information meetings, to establish clear communication to community members around Vertex's weed control efforts, and encourage collaboration with neighbouring land holders for control of noxious weeds like Serrated Tussock.

#### Rehabilitation studies, risk assessments and/or design work

Surface Water Management: Water monitoring will continue over the next three years, ensuring samples are collected as outlined in EPL12008 and continued efforts to achieve the rehabilitation objective of no water pollution on site. Final Landform Establishment/TSF Decommissioning: Studies and design reports have been generated previously regarding the final land form and emplacement strategy for the TSF area. These reports will be utilised to work towards progressive rehabilitation when applicable and ensure safe and stable areas for final rehabilitation. Final Void Management: Vertex underground workings will be backfilled using Rockfill and Cemented Rockfill to manage subsidence. Seed Trials: Seed trails will be furthered throughout the next three years, to limit any knowledge gaps prior to final rehabilitation. Rehabilitation of tailings facility and waste rock emplacement were planned for 2027, however this will change with the assessed life of mine. Rehabilitation of WRE will be reassessed, as existing waste rock is utilised in the processing plan before commencement of underground operations.



#### Rehabilitation research and trials

RRT NUMBER	PROJECT/TRIAL NAME	OBJECTIVE OF TRIAL/PROJECT	METHODOLOGY	EXPECTED DATE OF COMPLETION	STATUS
RRT0001117	TSF material - seeds trial 2024	Testing Microlaena stipoides – Burra Weeping grass and Rytidosperma caespitosum – Evans Wallaby grass in TSF material removed from location.	Pot up TSF material and plant Microlaena stipoides – Burra Weeping grass and Rytidosperma caespitosum – Evans Wallaby grass in that material with no growth material and receiving only natural rainfall.	6 Feb 2025	Ongoing
RRT0001118	Camera monitoring of feral and native fauna	Create a database documenting sightings of feral and native fauna on site to inform future decisions related to baiting programs and rehabilitation enhancements like nesting boxes.	Review security footage. Keep images of feral and native fauna recorded and track information of location and times etc.	6 Feb 2027	Ongoing

### Rehabilitation maintenance and corrective actions

It is Vertex's view that all outstanding hazards or threats have been carefully reviewed and/or addressed by the implementation of specific mitigation measures. Notwithstanding this, it is noted that threats generally include: erosion of rehabilitation areas, water quality, weed infestation, damage to rehabilitation from pest animals or other livestock, final landform instability, rehabilitation not completed in accordance with rehabilitation strategy, extreme weather events. Inspections will be undertaken by suitably qualified staff who have been trained on the content and requirements of the Reward Gold Mine ROCC, subject to any future amendments or revisions. All site monitoring data including site inspection records, rainfall records, dates of water quality testing, and testing results will be documented on site. The currency of the documentation will be maintained for the duration of the approved works and be available on site for inspection by regulators, upon request. Where any geotechnical or geochemical assessment is required, a suitably qualified professional will be engaged by Vertex to undertake these assessments.

### Rehabilitation schedule

Mining operations are expected to conclude at the end of 2027 based on the current ore reserve. As such the rehabilitation of the tailings facility and remaining waste rock emplacement can be expected to take place late 2027 to early 2028. Previous spatial data depicted forecasted disturbance through the expansion of the tailings facility. This disturbance is not occurring, with activities taking place in existing disturbance footprint Tailings Facility: Ongoing regular monitoring of water flow management and erosion control measures. Inspections conducted alongside Pollution Incident Management Procedure associated with EPL12008. Work will be completed as necessary to ensure measures are effective. Whole site: Weed control measures - Stakeholder liaison activities with neighbouring landholders. Contract weed spraying at appropriate times of year. Whole site: Pest control measures - Stakeholder liaison activities with neighbouring landholders. Set and collect target baiting programs on site, consult all neighbours and record outcomes. Amalgamated WRE: Routine monitoring of remaining slope after processing surface stockpiles for erosion and water flow controls, monitoring of Amalgamated Adit outflow as per EPL12008. Access Track Maintenance: Ongoing regular inspections. Water flow management and erosion control measures.

### Completion of rehabilitation

N/A - Based on the current ore reserve and mining schedule, mining operations are expected to conclude at the end of 2027. As such the rehabilitation of the tailings facility and waste rock emplacement is expected to begin late 2027 to early 2028. As such, no application for rehabilitation completion will be lodged with the Resources Regulator within the next three years.

### Subsidence remediation for underground operations

No subsidence is expected. From inspections carried out prior to commencement of underground works, good ground conditions are evident. Historic works exist and have strong hanging and foot wall conditions. These historic voids are narrow. Due to these favourable conditions, no subsidence remediation need occur before commencement of works. Any new voids created by Vertex Minerals will be back filled with Rockfill or Cemented Rockfill (CRF). Stability assessments will be continually undertaken over the course of underground works to ensure no subsidence remediation need occur.

# Progressive mining and rehabilitation statistics

# Three-yearly forecast cumulative disturbance and rehabilitation progression

	FORECAST	UNIT	YEAR 1	YEAR 2	YEAR 3
A1	Total disturbance footprint - surface disturbance	(ha)	7.08	7.08	7.08
В	Total active disturbance	(ha)	5.88	5.88	5.88
Ρ	Total new area of land proposed for active rehabilitation	(ha)	0	0	0

### Rehabilitation key performance indicators (KPIs)

	FORECAST	UNIT	YEAR 1	YEAR 2	YEAR 3
0	Total new disturbance area during reporting period	(ha)			
Ρ	Total new area of land proposed for rehabilitation during the reporting period	(ha)			

Q Annual rehabilitation to disturbance ratio

# Attachment 1 – Reporting Definitions

REPO	ORTING CATEGORY	DEFINITION
Α	Total disturbance footprint – surface disturbance	All areas within a mining lease that either have at some point in time or continue to pose a rehabilitation liability due to surface disturbance activities.
		The total disturbance footprint is the sum of the total active disturbance, decommissioning, landform establishment, growth medium development, ecosystem and land use establishment, ecosystem and land use development and rehabilitation completion (see definitions below).
		Underground mining operations should not include the footprint of underground mining areas/subsidence management areas in the total disturbance footprint.
В	Total active disturbance	Includes on-lease exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste rock emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped) and temporary stabilised areas (e.g. areas sown with temporary cover crops for dust mitigation and temporary rehabilitation).
С	Rehabilitation – land preparation	Includes the sum of all disturbed land within a mining lease that have commenced any, or all, of the following phases of rehabilitation – decommissioning, landform establishment and growth medium development. Refer to the glossary of terms in this document for the definition of these phases of rehabilitation.
D	Ecosystem and land use establishment	Includes the area which has been seeded/planted with the target vegetation species for the intended final land use. However, vegetation has not matured to a stage where it can be demonstrated that it will be sustainable for the long term and or require only a maintenance regime consistent with target reference/analogue sites.
		Typically, rehabilitation areas would be in this phase for at least two years (and usually more) before rehabilitation can be classified as being in the ecosystem and land use development phase. This phase does not apply to infrastructure areas that are being retained as part of final land use for the site.

REPORTING CATEGORY	DEFINITION
0	The area of any new active disturbance that will be created during the next three years, as defined under definition A1 (definition A1 Table 5).
Ρ	The sum of any new rehabilitation to be commenced in the next three years. These areas may be in the phases "Rehabilitation - Land Preparation" or the "Ecosystem & Land Use Establishment" (definitions C & D in Table 5).
Q	The rehabilitation to disturbance ratio (S / R) indicates how many hectares of new rehabilitation are undertaken for each hectare of land disturbed during the three years. A ratio of 1/1 indicates that the area of new rehabilitation and disturbance in that period are the same.



# Attachment 2 – Definitions

WORD	DEFINITION
Active	In the context of rehabilitation, land associated with mining domains is considered 'active' for the period following disturbance until the commencement of rehabilitation.
Active mining phase of rehabilitation	In the context of rehabilitation, the active mining phase of rehabilitation constitutes the rehabilitation activities undertaken during mining operations such as salvaging and managing soil resources, salvaging habitat resources, and native seed collection. This phase also includes management actions taken during operations to manage risks to rehabilitation and enhance rehabilitation outcomes such as selective handling of waste rock and management of tailings emplacements.
Analogue site	In the context of rehabilitation, an analogue site is a 'reference site' that represents an example of the defining characteristics (such as vegetation composition and structure or agricultural productivity) of the final land use. Characteristics of analogue sites can be assessed to develop the rehabilitation objectives and completion criteria for final land use domains.
Annual rehabilitation report and forward program	As described in the Mining Regulation 2016.
Annual reporting period	As defined in the Mining Regulation 2016.
Closure	A whole-of-mine-life process, which typically culminates in the relinquishment of the mining lease. It includes decommissioning and rehabilitation to achieve the approved final land use(s).
Decommissioning	The process of removing mining infrastructure and removing contaminants and hazardous materials.
Decommissioning Phase of Rehabilitation	Activities associated with the removal of mining infrastructure and removal and/or remediation of contaminants and hazardous materials. In the context of the rehabilitation management plan this phase of rehabilitation may also include studies and assessments associated with decommissioning and demolition of infrastructure or works carried out to make safe or 'fit for purpose' built infrastructure to be retained for future use(s) following lease relinquishment.

WORD	DEFINITION
Department	The Department of Regional NSW.
Disturbance	See Surface Disturbance.
Disturbance area	An area that has been disturbed and that requires rehabilitation. This may include areas such as on-licence exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped), and areas requiring rehabilitation that are temporarily stabilised (i.e. managed to minimise dust generation and/or erosion).
Domain	An area (or areas) of the land that has been disturbed by mining and has a specific operational use (mining domain) or specific final land use (final land use domain). Land within a domain typically has similar geochemical and/or geophysical characteristics and therefore requires specific rehabilitation activities to achieve the associated final land use.
Ecosystem and Land Use Development	This phase of rehabilitation consists of the activities to manage maturing rehabilitation areas on a trajectory to achieving the approved rehabilitation objectives and completion criteria. For vegetated land uses this phase may include processes to develop characteristics of functional self-sustaining ecosystems, such as nutrient recycling, vegetation flowering and reproduction, and increasing habitat complexity, and development of a productive, self-sustaining soil profile. This phase of rehabilitation may include specific vegetation management strategies and maintenance such as tree thinning, supplementary plantings and weed management.
Ecosystem and Land Use Establishment	This phase of rehabilitation consists of the processes to establish the approved final land use following construction of the final landform. For vegetated land uses this rehabilitation phase includes establishing the desired vegetation community and implementing land management activities such as weed control. This phase of rehabilitation may also include habitat augmentation such as installation of nest boxes.
Exploration	Has the same meaning as that term under the State Environmental Planning Policy (Mining, Petroleum Production and Extractive Industries) 2007.



WORD	DEFINITION
Final landform and rehabilitation plan	As defined in the Mining Regulation 2016.
Final land use	As defined in the Mining Regulation 2016.
Form and way	Means the form and way approved by the Secretary. Approved form and way documents are available on the Department's website.
Growth Medium Development	This phase of rehabilitation consists of activities required to establish the physical, chemical and biological components of the substrate required to establish the desired vegetation community (including short lived pioneer species. This phase may include spreading the prepared landform with topsoil and/or subsoil and/or soil substitutes, applying soil ameliorants to enhance the physical, chemical
	and biological characteristics of the growth media, and actions to minimise loss of growth media due to erosion.
Habitat	Has the same meaning as that term under the <i>Biodiversity Conservation Act 2016</i> and the <i>Fisheries Management Act 1994</i> (as relevant).
Indicator	An attribute of the biophysical environment (e.g. pH, topsoil depth, biomass) that can be used to approximate the progression of a biophysical process. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion (i.e. defined end point). It may be aligned to an established protocol and used to evaluate changes in a system.
Land	As defined in the <i>Mining Act 1992</i> .
Landform Establishment	This phase of rehabilitation consists of the processes and activities required to construct the final landform. In addition to profiling the surface of rehabilitation areas to the approved final landform profile this phase may include works to construct surface water drainage features, encapsulate problematic materials such as tailings, and prepare a substrate with the desired physical and chemical characteristics (e.g. rock raking or ameliorating sodic materials).
Large mine	As defined in the Mining Regulation 2016.
Lease holder	The holder of a mining lease.

WORD	DEFINITION
Life of mine	The timeframe of how long a mine is approved to mine, from commencement to closure.
Mine rehabilitation portal	<ul> <li>Means the NSW Resources Regulator's online portal that lease holders must use (via a registered account) to: <ul> <li>upload rehabilitation geographical information system (GIS) spatial data</li> <li>develop rehabilitation GIS spatial data (using online tracing functions)</li> <li>generate rehabilitation plans and rehabilitation statistics using the map viewer and Rehabilitation Key Performance Indicator functionalities.</li> </ul> </li> <li>Data submitted to the mine rehabilitation portal is collated in a centralised geodatabase for use by the NSW Resources Regulator to regulate rehabilitation performance of lease holders.</li> </ul>
Mining area	As defined in the <i>Mining Act 1992</i> .
Mining domain	A land management unit with a discrete operational function (e.g. overburden emplacement), and therefore similar geophysical characteristics, that will require specific rehabilitation treatments to achieve the final land use(s).
Mining land	As defined in the <i>Mining Act 1992</i> .
Native vegetation	Has the same meaning as that term under section 60B of the <i>Local Land Services Act</i> 2013.
Overburden	Material overlying coal or a mineral deposit.
Performance indicator	An attribute of the biophysical environment (for example pH, slope, topsoil depth, biomass) that can be used to demonstrate achievement of a rehabilitation objective. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion, that is, a defined end point. It may be aligned to an established protocol and used to evaluate changes in a system.

WORD	DEFINITION
Phases of rehabilitation	<ul> <li>The stages and sequences of actions required to rehabilitate disturbed land to achieve the final land use. The phases of rehabilitation are:</li> <li>active mining</li> <li>decommissioning</li> <li>landform Establishment</li> <li>growth medium development</li> <li>ecosystem and land use establishment</li> <li>ecosystem and land use development.</li> </ul>
Progressive rehabilitation	The progress of rehabilitation towards achieving the approved rehabilitation completion criteria. This may be described in terms of domains, phases, performance indicators and rehabilitation completion criteria.
Rehabilitation Completion	The final phase of rehabilitation when a rehabilitation area has achieved the approved rehabilitation objectives and rehabilitation completion criteria for the final land use. Rehabilitation areas may be classified as complete when the NSW Resources Regulator has determined in writing that the relevant rehabilitation obligations have been fulfilled following submission of <i>Form ESF2 Rehabilitation completion and/or review of rehabilitation cost estimate</i> application by the lease holder.
Rehabilitation Completion criteria	As defined in the Mining Regulation 2016.
Rehabilitation cost estimate	As defined in the Mining Regulation 2016.
Rehabilitation management plan	As defined in the Mining Regulation 2016.
Rehabilitation objectives	As defined in the Mining Regulation 2016.
Rehabilitation risk assessment	As defined in the Mining Regulation 2016.
Rehabilitation schedule	The defined timeframes for progressive rehabilitation set out in the forward program.

WORD	DEFINITION
Relevant stakeholders	<ul> <li>Means any persons or bodies who may be affected by the mining operations, including rehabilitation, carried out on the lease land, and includes:</li> <li>the relevant development consent authority</li> <li>the local council</li> <li>the relevant landholder(s)</li> <li>community consultative committee (if required under the development consent) or equivalent consultative group</li> <li>affected land holder(s)</li> <li>government agencies relevant to the final land use</li> <li>affected infrastructure authorities (electricity, telecommunications, water, pipeline, road, rail authorities)</li> <li>local Aboriginal communities, and</li> <li>any other person or body determined by the Minister to be a relevant stakeholder in relation to a mining lease.</li> </ul>
Risk	The effect of uncertainty on objectives. It is measured in terms of consequences and likelihood (AS/NZS ISO 31000:2009).
Secretary	The Secretary of the Department.
Security deposit	An amount that a mining lease holder is required to provide and maintain under a mining lease condition, to secure funding for the fulfilment of obligations under the lease (including obligations that may arise in the future).
Surface disturbance	Includes activities that disturb the surface of the mining area, including mining operations, ancillary mining activities and exploration.
Tailings	A combination of the fine-grained solid material remaining after the recoverable metals and minerals have been extracted from the mined ore, and any process water <sup>2</sup> .
Waste	Has the same meaning as that term under the <i>Protection of the Environment Operations Act 1997</i> .

<sup>&</sup>lt;sup>2</sup> Commonwealth of Australia (DITR), 2007. *Tailings Management*.



## Attachment 3 – Plans

2A.zip

2B.zip

2C.zip

Forward Program (LARGE MINE) v2.5